

Quality Inspection Report				Confidentiality Note: This report contains proprietary and confidential information intended solely for the use of authorized personnel. Any unauthorized disclosure, distribution, or reproduction of this document or its contents is strictly prohibited.							
Program Name:		Firefly Motor				Motor Code:		ML2A05-C01			
Motor Model		ML2A				Serial no:		A260521A000045			
S. No	Description		Specification		Method of Check		Observed		OK/ Not OK		
1	Spigot Seat		154.90 (0.00/-0.03) mm		OD Snap gauge		Snape gauge Checked		Ok		
2	Front Mounting Thread		3x M6x1 - 6H, I 18.00 mm		Plug gauge check found OK		Plug gauge check found OK		Ok		
3	Shaft OD Total Runout Wrt Datum B		0.1 mm		Total Indicator Reading		0.01 mm		Ok		
4	Shaft Front Face to Front Mount Spigot Seating Distance		28.20 ± 0.50 mm		Height Gauge		28.22 mm		Ok		
5	Shaft Spline		As per Drawing		Master Spline		Mating ok		Ok		
6	Dry Leak Test		at Min. 0.2 bar		Pressurised air and foam water		No Leak Observed		Ok		
7	Thermister Fuction		Resistance at room temperature		Resistance meter		1136 Ω		Ok		
8	Sensor Cable Color Sequence		Pin 1 - Red (Vdd (+5V)		Visual		Verified ok		Ok		
9	Sensor Cable Color Sequence		Pin 2 - White (PT 1000 +ve)		Visual		Verified ok		Ok		
10	Sensor Cable Color Sequence		Pin 3 - Yellow (Sin output)		Visual		Verified ok		Ok		
11	Sensor Cable Color Sequence		Pin 4 - Blue (Cos output)		Visual		Verified ok		Ok		
12	Sensor Cable Color Sequence		Pin 5 - Black (Common GND)		Visual		Verified ok		Ok		
13	Sensor Cable Color Sequence		Pin 6 - Green (Shield + Wire)		Visual		Verified ok		Ok		
14	Motor Length		177.8 (+/- 1.5)		Height Gauge		176.39 mm		Ok		
15	Motor Weight		12.1 (+/- 0.15)		Weight Scale		12.120 Kg		Ok		
16	Phase Cable Grommet		Manual Assembly		Visual		Provided.		Ok		
17	Terminal Cover		Manual Assembly		Visual		Provided.		Ok		
18	Terminal Cover Assembly Bolts		Manual Assembly		Visual		Provided.		Ok		
19	Phase Cable Assembly Bolts		Manual Assembly		Visual		Provided.		Ok		
20	Visual Defects		Free From Rust,Dust,Pysical Damage		Visual		No damages found		Ok		
21	Deviations if any										
QUALITY INSPECTION RESULT				Passed		Inspection done by:			Approval		
						SDR/21.05.2026			This is a system-approved document. Signatures are not required.		