

Quality Inspection Report				Confidentiality Note: This report contains proprietary and confidential information intended solely for the use of authorized personnel. Any unauthorized disclosure, distribution, or reproduction of this document or its contents is strictly prohibited.  ABHINAVA TIZEL	
Program Name:	Firefly Motor	Motor Code:	ML2A05-C05		
Motor Model:	ML2B	Serial no:	A260430A000053		
S. No	Description	Specification	Method of Check	Observed	Remarks
1	Spigot Seat	154.90 (0.00 / -0.03) mm	Micrometer	Part Level Inspection Verified	Gear Box Fitment Found OK
2	Front Mounting Thread	3x M6x1 - 6H, ↓ 18.00 mm	Thread Plug Gauge	Plug gauge check found OK	OK
3	Shaft OD	30.00 (-0.07 / -0.10) mm	Micrometer	Part Level Inspection Verified	OK
4	Shaft OD Total Runout Wrt Datum B	0.01	Dial Gauge	0.01	OK
5	Shaft Front Face to Front Mount Spigot Seating Distance	28.20 ± 0.50 mm	Height Gauge	28.11 mm	OK
6	Drive End Spline Engagement Length -	30.00 (+1.00/-0.00) mm	Height Master	30.07 mm observed through Sample inspection	OK
6	Shaft Spline		Master Spline	Matting Ok	OK
7	Motor Physical Integration	Fitment Check with Gearbox	Visual	Checked	OK
9	Motor Rear Mount Thread	2x M8x1.25 - 6H ↓ 16.0 mm	Thread Plug Gauge	Plug gauge check found OK	OK
10	Sensor Harness Cable	Harness Fucntion	Continuity	Verified	OK
11	Thermister Fuction		Continuity	Verified	OK
12	Motor Physical Weight		Weight Scale	15.130 kgs	OK
13	Motor QR Code Check		Visual	Verified	Code Good ,Correct and Readable
14	Phase Cable Holder		Visual	Provided. Manually assembled on to the motor	OK
15	Phase Cable Grommet		Visual	Provided. Manually assembled on to the motor	OK
16	Terminal Cover		Visual	Provided. Manually assembled on to the motor	OK
17	Terminal Cover Assembly Bolts		Visual	Provided. Manually assembled on to the motor	OK
18	Phase Cable Assembly Bolts		Visual	Provided. Manually assembled on to the motor	OK
19	Dry Leak Test	Min. 0.2 bar	Pressurised air and foam water	No Leak observed	OK
20	Visual Defects	Free From Rust,Dust,Physical Damage	Visual	No damages found	Ok
QUALITY INSPECTION RESULT			Passed	Inspection done by: SDR /30.04.2026	Approval This is a system-approved document;signatures are not required.