

Quality Inspection Report				Confidentiality Note: This report contains proprietary and confidential information intended solely for the use of authorized personnel. Any unauthorized disclosure, distribution, or reproduction of this document or its contents is strictly prohibited.	
Program Name:	Firefly Motor	Motor Code:	ML2A05-C05		
Motor Model	ML2B	Serial no:	A260506A000056		
S. No	Description	Specification	Method of Check	Observed	OK/ Not OK
1	Spigot Seat	154.90 (0.00/-0.03) mm	OD Snap gauge	Snap gauge Checked	Ok
2	Front Mounting Thread	3x M6x1 - 6H, I 18.00 mm	Plug gauge check found OK	Plug gauge check found OK	Ok
3	Shaft OD Total Runout Wrt Datum B	0.1 mm	Total Indicator Reading	0.02 mm ok	Ok
4	Shaft Front Face to Front Mount Spigot Seating Distance	28.20 ± 0.50 mm	Height Gauge	28.24 mm , ok	Ok
5	Shaft Spline	As per Drawing	Master Spline	Matting ok	Ok
6	Dry Leak Test	at Min. 0.2 bar	Pressurised air and foam water	No Leak test Observed	Followed all standard practice while assembly
7	Thermister Fuction	Resistance at room temperature	Resistance meter	1129 Ω	Ok
8	Sensor Cable Color Sequence	Pin 1 - Red (Vdd (+5V)	Visual	Verified ok	Ok
9	Sensor Cable Color Sequence	Pin 2 - White (PT 1000 +ve)	Visual	Verified ok	Ok
10	Sensor Cable Color Sequence	Pin 3 - Yellow (Sin output)	Visual	Verified ok	Ok
11	Sensor Cable Color Sequence	Pin 4 - Blue (Cos output)	Visual	Verified ok	Ok
12	Sensor Cable Color Sequence	Pin 5 - Black (Common GND)	Visual	Verified ok	Ok
13	Sensor Cable Color Sequence	Pin 6 - Green (Shield + Wire)	Visual	Verified ok	Ok
14	Motor Length	177.8 (+/- 1.5)	Height Gauge	176.29 mm - Due to cating variation	Not Ok - But motor performance not impacted.
15	Motor Weight	14.7 (+/- 0.15)	Weight Scale	15.134 kg (280 grams high)	Not Ok - But motor performance not impacted.
16	Phase Cable Grommet	Manual Assembly	Visual	Provided.	Ok
17	Terminal Cover	Manual Assembly	Visual	Provided.	Ok
18	Terminal Cover Assembly Bolts	Manual Assembly	Visual	Provided.	Ok
19	Phase Cable Assembly Bolts	Manual Assembly	Visual	Provided.	Ok
20	Visual Defects	Free From Rust,Dust,Pysical Damage	Visual	No damages found	Ok
21	Deviations if any	1. Thermister 1 nos kept instead of 2 nos 2. Sensor cable inside hanging connectors used instead of on - board PCB mounted connectors			
QUALITY INSPECTION RESULT		Passed		Inspection done by: SDR/06.05.2026	Approval This is a system-approved document. Signatures are not required.