

Quality Inspection Report				Confidentiality Note: This report contains proprietary and confidential information intended solely for the use of authorized personnel. Any unauthorized disclosure, distribution, or reproduction of this document or its contents is strictly prohibited.		
Program Name:		Firefly Motor	Motor Code:			ML2A05-C05
Motor Model		ML2B	Serial no:			A260506A000061
S. No	Description		Specification	Method of Check	Observed	OK/ Not OK
1	Spigot Seat		154.90 (0.00/-0.03) mm	OD Snap gauge	Snape gauge Checked	Ok
2	Front Mounting Thread		3x M6x1 - 6H, I 18.00 mm	Plug gauge check found OK	Plug gauge check found OK	Ok
3	Shaft OD Total Runout Wrt Datum B		0.1 mm	Total Indicator Reading	0.01 mm ok	Ok
4	Shaft Front Face to Front Mount Spigot Seating Distance		28.20 ± 0.50 mm	Height Gauge	28.28 mm , ok	Ok
5	Shaft Spline		As per Drawing	Master Spline	Matting ok	Ok
6	Dry Leak Test		at Min. 0.2 bar	Pressurised air and foam water	No Leak test Observed	Followed all standard practice while assembly
7	Thermister Fuction		Resistance at room temperature	Resistance meter	1113 Ω	Ok
8	Sensor Cable Color Sequence		Pin 1 - Red (Vdd (+5V)	Visual	Verified ok	Ok
9	Sensor Cable Color Sequence		Pin 2 - White (PT 1000 +ve)	Visual	Verified ok	Ok
10	Sensor Cable Color Sequence		Pin 3 - Yellow (Sin output)	Visual	Verified ok	Ok
11	Sensor Cable Color Sequence		Pin 4 - Blue (Cos output)	Visual	Verified ok	Ok
12	Sensor Cable Color Sequence		Pin 5 - Black (Common GND)	Visual	Verified ok	Ok
13	Sensor Cable Color Sequence		Pin 6 - Green (Shield + Wire)	Visual	Verified ok	Ok
14	Motor Length		177.8 (+/- 1.5)	Height Gauge	176.32 mm	Ok
15	Motor Weight		14.7 (+/- 0.15)	Weight Scale	15.195 kg (345 grams high)	Not Ok - But motor performance not impacted.
16	Phase Cable Grommet		Manual Assembly	Visual	Provided.	Ok
17	Terminal Cover		Manual Assembly	Visual	Provided.	Ok
18	Terminal Cover Assembly Bolts		Manual Assembly	Visual	Provided.	Ok
19	Phase Cable Assembly Bolts		Manual Assembly	Visual	Provided.	Ok
20	Visual Defects		Free From Rust,Dust,Pysical Damage	Visual	No damages found	Ok
21	Deviations if any		1. Sensor cable inside hanging connectors used instead of on - board PCB mounted connectors			
QUALITY INSPECTION RESULT			Passed	Inspection done by:		Approval
				SDR/06.05.2026		This is a system-approved document. Signatures are not required.