

Quality Inspection Report				Confidentiality Note: This report contains proprietary and confidential information intended solely for the use of authorized personnel. Any unauthorized disclosure, distribution, or reproduction of this document or its contents is strictly prohibited.		
Program Name:		Firefly Motor	Motor Code:			ML2A05-C01
Motor Model		ML2A	Serial no:			A260604A000066
S. No	Description	Specification	Method of Check	Observed	OK/ Not OK	
1	Spigot Seat	154.90 (0.00/-0.03) mm	OD Snap gauge	Snap gauge Checked	Ok	
2	Front Mounting Thread	3x M6x1 - 6H, I 18.00 mm	Plug gauge check found OK	Plug gauge check found OK	Ok	
3	Shaft OD Total Runout Wrt Datum B	0.1 mm	Total Indicator Reading	0.01 mm ok	Ok	
4	Shaft Front Face to Front Mount Spigot Seating Distance	28.20 ± 0.50 mm	Height Gauge	27.90 mm	Ok	
5	Shaft Spline	As per Drawing	Master Spline	Mating ok	Ok	
6	Dry Leak Test	at Min. 0.2 bar	Pressurised air and foam water	No Leak Observed	Ok	
7	Thermister Fuction	Resistance at room temperature	Resistance meter	1153 Ω	Ok	
8	Sensor Cable Color Sequence	Pin 1 - Red (Vdd (+5V)	Visual	Verified ok	Ok	
9	Sensor Cable Color Sequence	Pin 2 - White (PT 1000 +ve)	Visual	Verified ok	Ok	
10	Sensor Cable Color Sequence	Pin 3 - Yellow (Sin output)	Visual	Verified ok	Ok	
11	Sensor Cable Color Sequence	Pin 4 - Blue (Cos output)	Visual	Verified ok	Ok	
12	Sensor Cable Color Sequence	Pin 5 - Black (Common GND)	Visual	Verified ok	Ok	
13	Sensor Cable Color Sequence	Pin 6 - Green (Shield + Wire)	Visual	Verified ok	Ok	
14	Motor Length	177.8 (+/- 1.5)	Height Gauge	176.67 mm	Ok	
15	Motor Weight	12.1 (+/- 0.15)	Weight Scale	12.141 Kg	Ok	
16	Phase Cable Grommet	Manual Assembly	Visual	Provided.	Ok	
17	Terminal Cover	Manual Assembly	Visual	Provided.	Ok	
18	Terminal Cover Assembly Bolts	Manual Assembly	Visual	Provided.	Ok	
19	Phase Cable Assembly Bolts	Manual Assembly	Visual	Provided.	Ok	
20	Visual Defects	Free From Rust,Dust,Pysical Damage	Visual	No damages found	Ok	
21	Deviations if any	Connector Push mount not provided, push mount cable tie provided as alternative				
QUALITY INSPECTION RESULT			Passed	Inspection done by:	Approval	
				SDR/04.06.2026	This is a system-approved document. Signatures are not required.	